

RAF Lossiemouth Drainage/Long Sea Outfall



Defence Infrastructure Organisation

Proposed Mitigation in Principal

July 2020

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020

Development Management Environmental Services The Moray Council

WYG, The Cube, 45 Leith Street, Edinburgh, EH1 3AT

Tel: 0131 247 5700 Email: ecology@wyg.com



Document Control


Project: RAF Lossiemouth Long Shore Outfall (LSO)

Client: Defence Infrastructure Organisation

Job Number: A089116-93-11

File Origin: V:\A089116-93 LDP DPO Phase\02. EPT\05. Ecology\02. Project

Files\A089116-93-11



Rev:	Date:	Updated by:	Verified by:	Description of changes:

WYG Environment Planning Transport Ltd. accept no responsibility or liability for the use which is made of this document other than by the Client for the purpose for which it was originally commissioned and prepared.

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020



Contents

Glos	sary	3
1.0	Introduction	4
1.1	Background	4
1.2	Site Location	4
1.3		
1.4	Development Proposals	5
1.5	Purpose and Structure of the Report	8
2.0	Methodology	8
2.1	Desk Study	8
3.0	Mitigation	9
4.0	References	14

Glossary

CIEEM Chartered Institute of Ecology & Environmental Management

DIO Defence Infrastructure Organisation

GradCIEEM Graduate Member of Chartered Institute of Ecology & Environmental

Management

Habitats Regulations Conservation of Habitats and Species Regulations 2017

HRA Habitats Regulations Appraisal

MCIEEM Member of Chartered Institute of Ecology & Environmental Management

RAF Royal Air Force

SEPA Scottish Environmental Protection Agency

SPA Special Protection Areas
SNH Scottish Natural Heritage

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020



Introduction 1.0

1.1 Background

WYG was commissioned by the Defence Infrastructure Organisation (DIO) to prepare a report to inform Habitats Regulations Appraisal (HRA) for a proposed development at the site known as RAF Lossiemouth, Moray, Scotland. The specific areas proposed for development are detailed within the Masterplan (Drawing No. A089116-69-1 LDP(SITE)00-2001 Rev G). This document does not consider the Drainage Project Contractor's Compound, which has been separately dealt with and works completed.

This report has been prepared by WYG Project Ecologist Lorna McRae Grad CIEEM and the conditions pertinent to it are provided in Appendix A.

1.2 Site Location

The site is located at the north western edge of Lossiemouth town in Moray, north-east Scotland, IV31 6SD, centred at Ordnance Survey National Grid Reference NJ 21421 70691. The site is located at the coast, with the pipeline to be constructed over onshore terrestrial habitats and offshore intertidal and marine habitats (see Figure 1 Site Location Plan).

The Lossiemouth Development Plan (LDP) drainage site comprises a golf course with grasslands, dune heath, scrub and bare ground. The drainage site also includes a small section of grassland located within the north of Royal Air Force (RAF) Lossiemouth site boundary. The site extends beyond the golf course to the shoreline which transitions from dune habitat to pebble and sand substrate, into the marine habitat – the Moray Firth. The Long Sea Outfall (LSO) discharge point is located 820m off-shore from the last on-shore manhole.

The wider area surrounding the air base is a low lying, exposed coastal region on the edge of the Moray Firth consisting predominantly of a mosaic of farmland and small woodland compartments. Larger expanses of woodland lie to the east and south of the site, as does Lossiemouth town.

1.3 Existing Site Information

WYG and select sub-contractors have completed extended Phase 1 habitat and additional ecology surveys at the site plus supporting assessments. The results are provided in the following reports and the recommendations are summarised within this document:

- WYG (2019a) RAF Lossiemouth Development Programme: Ecological Appraisal. Defence Infrastructure Organisation.
- WYG (2019b) RAF Lossiemouth Development Programme: Reptile Survey Report. Defence Infrastructure Organisation.
- WYG (2020) RAF Lossiemouth Development Programme: Draft Shadow Habitats Regulations Appraisal. Defence Infrastructure Organisation
- Pelagica (2019a) RAF Lossiemouth Development Programme: Marine Ecology Desk Review. Defence Infrastructure Organisation

4

Pelagica (2019b) RAF Lossiemouth Marine Ecology Supplementary Assessment: Atlantic Salmon and Sea Trout. Defence Infrastructure Organisation

> Town & Country Planning (Scotland) Act, 1997 as amended



- Pelagica (2019c) RAF Lossiemouth Marine Ecology Supplementary Assessment: Sandbanks. Defence Infrastructure Organisation
- Pelagica (2020a) Marine Ecology Supplementary Assessment: Noise. Defence Infrastructure Organisation.
- Pelagica (2020b) Marine Ecology Supplementary Assessment: Commercial Fisheries.
 Defence Infrastructure Organisation.

1.4 Development Proposals

The purpose of the scheme is to improve the surface water and foul sewerage drainage system at the RAF Lossiemouth site, as the Scottish Environment Protection Agency (SEPA) have raised concerns regarding de-icer entering Covesea Burn and have advised that the current drainage system must be addressed. At present effluent from three treatment plants and surface water discharge into the Covesea Burn which runs across the coastal golf course to the sea. The proposed scheme will result in two wastewater treatment plants closing and a new wastewater treatment plant being installed. All effluent and surface water from the airfield will then pass via a new Long Sea Outfall (LSO) to discharge into the marine environment approximately 800m from the shore. An attenuation tank will be installed to control surface water discharge to the pipe, and stormwater flows from this will pass into the Covesea Burn as at present. Detailed design drawings are provided in Figure 2.

1.4.1 Proposed Scheme

The proposal considered in this document is the installation of the following facilities within the RAF Lossiemouth boundary and across the adjacent Moray Golf Course and shoreline into the sea (see Figure 2). The primary purpose of the scheme is to avoid drainage of foul water to Covesea Burn, and to treat wastewater in the first instance before discharging via a LSO into the Moray Firth.

Summary of Proposed Works:

- Flows upstream of the proposed Covesea Burn Weir (diversion) structure are to be directed to the proposed long sea outfall via the attenuation tank;
- Attenuation tank is sized to capture first flush flows (first 5mm rainfall);
- Once tank fills the flows shall be directed over the Covesea Burn Weir and flow down the Covesea Burn as it currently does;
- Any drainage outlets downstream of the weir shall remain discharging to the Covesea Burn, with the exception of the package treatment plant outlet at Building 200 which is to be transferred to the proposed wastewater treatment works;
- Any new storm (road) drainage under the drainage project is being directed to the Covesea Burn, to discharge downstream of the weir.

The main areas of the works are broken down into six sections:

Aircraft Lavatou ory and Water Truck Disposal & Fill Point – this will be a dedicated
area required to serve the aircraft water and wastewater trucks (specialist trucks for potable
water supply and wastewater removal). This blue waste shall not enter the drainage system
as shall be held in a storage tank and then tankered off-site to a specialist waste disposal
facility.

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020

- 2. **Proposed Foul Drainage** as there is limited foul drainage infrastructure to the north side of the runway, a new foul drainage system is proposed to pick up the new facilities and a number of existing buildings. This foul water system will involve new gravity and pumped systems discharging to the proposed Wastewater Treatment Works (WwTW). The final effluent is to be directed to the proposed site (onshore) drainage system (as detailed within Figure 2).
- 3. Proposed Waste Water Treatment Works (WwTW) a new WwTW to be installed on the northern side of the Station to serve existing and new foul water facilities. A process and arrangement methodology has been developed which should not be altered as it has been agreed with DIO and SEPA.
- 4. On-Shore Covesea Burn Diversion design for this portion has been significantly developed as it is integral to other parts of LDP and to allow the SEPA CAR licence¹ to be progressed. Therefore, the hydraulic design for this portion shall not be adjusted. This element has been designed both within and outwith the RAF boundary.
 - Onshore within the RAF Boundary Detailed design has been developed for this element of the works, consisting of (from upstream to downstream):
 - a. A diversion structure with an overflow arrangement which directs excess flows into the existing Covesea Burn;
 - A silt trap manhole between the diversion structure and attenuation tank;
 - The attenuation tank will be a Weholite piped system, which will be built up from 1200mm diameter parallel runs. The attenuation tank will be set at a level to mitigate impact on water level in Covesea Burn;
 - d. A HydroBrake flow control will be fitted downstream of the attenuation tank. Flow control is required to limit flows and potential headlosses (differences in pressure) generated on the downstream system;
 - e. A Klargester Full Retention Separator shall be installed on the storm drainage run downstream of the flow control. A layby shall be constructed to service the retention separator;
 - Final effluent connection from the WwTW shall connect to the storm drainage system prior to leaving the station (downstream of the retention separator).
 - Onshore beyond the RAF boundary detailed design has been developed for this element of the works (drainage pipeline is to continue to the shoreline from the Station), consisting of (from upstream to downstream):
 - a. A drainage pipeline to continue to the shoreline from the station predominantly within the Moray Golf Club grounds;
 - A section of pipeline is to cross the public roadway (B9040), before crossing back into golf club grounds.
- 5. Offshore Long Sea Outfall As this is integral with the on-shore drainage and achieving SEPA requirements again the hydraulic design should not be altered. A 600 mm diameter LSO shall extend 820 m into the Moray Firth from the outfall manhole (the last manhole located within the 'onshore, beyond the RAF boundary' section). Maximum allowable headloss generated between the LSO from manhole S1 to end of outfall pipe including diffusers arrangement is 1.8 m at 153 l/sec. This is on the basis of tide level of 3.18 m AoD.
- 6. Proposed Maintenance Road there is a requirement to provide a new road system to allow maintenance of the proposed new infrastructure.

Town & Country Planning (Scotland) Act, 1997 as amended

13 August 2020

Development Management Environmental Services The Moray Council

RAF Lossiemouth A089116-93-11

Water Environment (Controlled Activities) (Scotland) Regulations 2011 (as amended), or CAR.

The design will be carried out in accordance with all relevant British Standards, Scottish Environment Protection Agency (SEPA), Moray Council, Aquatrine, Veolia and all other statutory Authority and public utility requirements and will achieve all necessary approvals and consents prior to commencement of construction.

1.4.2 Construction Phase

The detailed design of and construction methodology can only be fully determined upon appointment of the contractor (e.g. pipe laying method). As such, this assessment is based on the available design/construction methodology that can be determined at this stage (with knowledge of the proposed location of the outfall pipe and the nature of the seabed etc).

The scheme will be constructed April to September 2021 (inclusive) with the offshore portion of the works to be undertaken between April and August 2021 (as the weather conditions are likely to be more favourable).

Construction Onshore

An open trench method will be used to excavate, install the pipeline, and backfill with suitable material. This will affect a corridor of approximately 20 m wide across the sand dunes of the Moray Golf Course and out over the shoreline/intertidal area into the Moray Firth.

The construction activities for the onshore facilities have not been fully finalised to date; however, given the scope of the works and hydrological connectivity to the designated sites, the construction for sections within the tidal zone and below low tide are considered most significant and of higher priority for the purpose of this assessment. The full design and construction methodology will be provided by the contractor, and if necessary the HRA will be amended to take account of the proposals.

Construction Within the Tidal Zone

Construction within this area will be undertaken during low spring tide cycle using multiple excavators operating along the tidal zone simultaneously to excavate a trench to the required depth to allow for the 710mm OD PE MDPE SDR (Outer Diameter Poly Ethylene Medium Density Polyethylene Pipe Standard Dimension Ratio) pipe installation. The trench will be backfilled with suitably excavated materials.

Construction Below the Tidal Zone

Laying of the proposed pipeline below the surface of the water will be undertaken using a dredger ahead of bringing the pipe into position. Where rock is present along the pipe route, this will be broken out using long reach equipment. It has been confirmed that the rock layer is a weak layer of weathered rock and it is anticipated that an excavator and dredger will be sufficient to remove the rock without the use of drilling.

The pipeline will consist of one singular piece or else pipe sections welded together at a suitable location. From the pipe assembly site onshore the pipe will then be floated into position. Floats will be removed in sections; collars will be fixed to the pipeline and long reach equipment used from a

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020



barge to allow positioning and backfill of the pipeline below the water level. The temporary buoyancy pipe will then be recovered to shore.

1.4.3 Operational Phase

Foul Sewerage System

The new foul drainage system is proposed to pick up the new facilities and a number of existing buildings. It will involve new gravity and pumped systems discharging to the proposed WwTW. The final effluent is to be directed to the proposed onshore drainage system prior to discharging via the LSO.

Storm Drainage System

The proposed surface water drainage solution has been developed to allow run-off containing de-icer to be captured and discharged into the Moray Firth at a suitable location away from the shoreline via the proposed LSO pipeline. The onshore element of the drainage design has been substantially developed as other LDP elements are interlinked and required certainty for design of these elements.

The flows presently entering the Covesea Burn from Oil Interceptor 47 (upstream) are to be diverted into a storm water attention tank. Downstream of the tank is a flow control to limit flows being directed downstream to the LSO. Between the flow control and the shoreline, the gravity storm sewer will traverse the northern end of the station, Moray Golf Club grounds and cross under a public road.

Adequately developed design has been produced for portions of the drainage proposals to allow a CAR licence submission to SEPA, therefore the hydraulic design for these elements shall not be altered. During operation it is expected that surface water drainage from hard standing will also be diverted from Covesea Burn.

1.5 Purpose and Structure of the Report

The objective of this report is to highlight ecological constraints identified from previous reports within the RAF Lossiemouth site and provide an overview of the recommended management and 'Mitigation in Principle' of ecological receptors on site, with reference to the development proposals, that is considered to be required for the consideration of contractors to include within method statements for the works.

2.0 Methodology

2.1 Desk Study

A review of recommendations within the reports noted in Section 1.3 was undertaken and the results summarised in Section 3.

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020



Proposed Mitigation in

3.0 Mitigation

Details of mitigation required for each receptor is identified in Table 1.

Table 1: Mitigation in Principal Relating to Each Ecological Receptor

Receptor	Constraint / Risk	Source Report	Mitigation
General aquatic habitats and fauna / best practice	Reduction in water quality. Pollution of the freshwater/marine environment (chemical) i.e. Pollution event. Pollution to freshwater/marine environment (physical) i.e. sediment disturbance, suspended solids and sedimentation	- WYG, 2020	 PPG 1: Understanding your environmental responsibilities – good environmental practices; GPP 5: Works and maintenance in or near water; PPG 6: Working at construction and demolition sites; PPG 7: Safe storage – The safe operation of refuelling facilities; GPP 21: Pollution incident response planning; and GPP 22: Dealing with spills.
Terrestrial habitats (including important coastal habitats)	Loss of habitats	- WYG, 2019a	A suitably qualified Ecologist / Landscape Manager to advise on maintaining the dynamics of coastal dune systems through development, will require to define appropriate measures within a Habitat and Landscape Management Plan. All habitats across the LDP LSO/drainage site should be avoided / retained / reinstated.
Aquatic habitats (sandbanks which are slightly covered by sea water all the time)	Direct or indirect loss of habitat which forms or supports qualifying features	- WYG, 2020, - Pelagica, 2019c.	A detailed assessment of the nature of the substrate and proximity of proposed works to the designated sandbank features has been undertaken. This identified that sandbank features are not present within the footprint of the site. Therefore no specific mitigation for this feature.

Town & Country Planning (Scotland) Act, 1997 as amended

13 August 2020



Proposed Mitigation in

	1 90.23		
	Degradation or destruction		
	of habitats during removal		
	of substrate.		
	Temporary habitat loss of		
	sandbank features.		
Nationally scarce	Direct or indirect loss of	- WYG, 2020	Pre-commencement survey will be undertaken to identity and relevant
botanical species (associated with	functionally linked habitat.		species within the footprint of the site.
Moray and Nairn			A Habitat and Landscape Management Plan (HLMP) has been
Coast Ramsar			submitted in draft form which includes details for the translocation of
			relevant species (if required).
Common bottlenose	Noise and/or vibration	- WYG, 2020	A Marine Mammal Observer (MMO) will be present for the construction
dolphin Tursiops	disturbance from plant /	- Pelagica, 2019a	and installation of the coastal and offshore sections of pipeline. The MMO
truncatus (and	machinery on common	3 ,	Method Statement followed for the geotechnical investigations shall be
other cetaceans)	bottlenose dolphin.		updated and sent to SNH for comment/approval.
*	•		A generous mitigation zone of 500m from the works will be adopted and
	Visual Disturbance		should any qualifying species approach or be noted within this zone, all
			works will be halted. The MMO pre-works search will be carried out
			for a minimum of 30 minutes before work commences; no works will
			start until the mitigation zone is clear of species. In addition, if necessary
			soft start methods will be adopted as works commence which will alert
			species of any activity and allow them to move away before any risk of
			damaging noise or vibration.
			A European Protected Species Mitigation Licence will also be
			obtained for disturbance.
			obtained for disturbance.

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020



Proposed Mitigation in

Overwintering pSPA species (except Eider duck)	Temporary direct habitat loss of designated land /coastal habitats during construction phase (plant / machinery within the designated site footprint rendering it unusable by qualifying species).	- WYG, 2020	The timing of the works will be April – September and will therefore avoid any impact for temporary loss of habitats and disturbance for non-breeding over wintering SPA birds.
Eider duck	Noise from plant / machinery resulting in avoidance behaviour (disturbance).	- WYG, 2020	Eider duck will be protected from significant disturbance by being within the remit of the MMO and will be subject to similar soft start methodologies as the bottlenose dolphins.
Fish species (Atlantic Salmon, sea trout, sea lamprey)	Noise disturbance from construction plant / machinery resulting in avoidance behaviour (disturbance).	- WYG, 2020	Avoidance of any type of piling operations during pipeline installation. Should harder rock be present then only vibration piling will be allowed with soft start.
Commercial Fisheries	Disruption of spawning events of key commercial species due to physical and noise disturbance	- Pelagica, 2020b	Works are timed to occur between April and September and as such, will fall outside the main spawning period for all commercially important species in the area. The works will fall within the late spawning season for Atlantic cod <i>Gadus morhua;</i> however, at this stage, it is anticipated that no eggs will be being laid (this peaks in February – March) and only juvenile fish will remain, which are mobile and can escape any noise or physical disturbance. Similarly, the works will fall outwith any key habitat areas for other important species such as plaice <i>Pleuronectes platessa</i> and sandeel <i>Ammodytidae</i> which favour sandy substrates as nursery grounds.



Proposed Mitigation in

Atlantic salmon	Noise disturbance from	- Pelagica, 2020a	Seasonal avoidance of work within the marine environment to avoid the
	construction plant /	- Pelagica, 2019	most sensitive period for Atlantic salmon from June to July when smolt
	machinery resulting in		are migrating offshore, and then in the autumn when mature salmon
	avoidance behaviour		return to natal rivers to spawn.
	(disturbance).		
Otter	Noise disturbance from	- WYG, 2020	A pre-construction survey is to be undertaken to identify any otter
	construction plant /		features (i.e. holts or couches) within the onshore section, and an MMO to
	machinery resulting in avoidance behaviour (disturbance).		identify any using the marine habitat.
Herpetofauna	Direct mortality /	- WYG, 2019b	It is recommended that groundworks are preceded by a search of refugia
ricipetorauria	disturbance / loss of habitat	W10, 20135	in each area.
			It may be deemed necessary to conduct a supervised 'destructive
			search' (i.e. a scrape of the vegetation immediately above the topsoil)
			prior to commencing works, for overgrown/highly suitable areas.
			All works should be supervised by a suitably experienced Ecological Clerk of Works (ECoW).
Great crested newt	Direct mortality /	- WYG, 2019a	If GCN are recorded within 500m of the site, additional surveys, licensing
	disturbance / loss of habitat		and mitigation measures may be required, to be determined in consultation
			with SNH. They have not been recorded within 500m of site during
			dedicated surveys to date; however, vigilance should be maintained
			throughout works.
Foraging and	Disturbance / loss of	- WYG, 2019a	Night time work should be avoided to prevent artificial light spill onto
commuting bats	habitat		suitable habitat. If this is not feasible then a sensitive lighting scheme
			should be implemented in consultation with an ecologist.
Badger	Direct mortality /	- WYG, 2019a	A pre-construction survey for badgers is recommended, of the on-shore
	disturbance / loss of habitat		area at least three months prior to works. The requirements for
			mitigation and avoidance should be updated following pre-construction
			survey for badgers.

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020

Development Management Environmental Services The Moray Council 12



Proposed Mitigation in

Nesting birds	Direct mortality / disturbance / loss of habitat	- WYG, 2019a	Works on site should be undertaken outside of the bird nesting season (March to September, inclusive), where possible, or alternatively a nest check by a suitably qualified ecologist no more than 48 hours prior to works commencing. Suitable working methods shall be advised accordingly should an active nest be identified. The reinstatement of any suitable nesting habitat should any be
General / other species	Direct mortality / disturbance / loss of habitat	- WYG, 2019a	removed. General 'reasonable avoidance' mitigation measures should be implemented during works: Capping of pipes; Installation of ramps within excavations; and HLMP.
Invasive species	Introduction of non-native invasive plant and/or animal species during construction and movements of plant/ machinery	- WYG, 2019a - WYG, 2020	A pre-commencement survey for invasive species is recommended during the active growing season (April-September inclusive). Standard PPGs (1, 6, 7) and GPPs (5, 21) should be employed throughout works.

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020



4.0 References

- WYG (2019a) RAF Lossiemouth Development Programme: Ecological Appraisal. Defence Infrastructure Organisation.
- WYG (2019b) RAF Lossiemouth Development Programme: Reptile Survey Report. Defence Infrastructure Organisation.
- WYG (2020) RAF Lossiemouth Development Programme: Draft Shadow Habitats Regulations Appraisal. Defence Infrastructure Organisation
- Pelagica (2019a) RAF Lossiemouth Development Programme: Marine Ecology Desk Review.
 Defence Infrastructure Organisation
- Pelagica (2019b) RAF Lossiemouth Marine Ecology Supplementary Assessment: Atlantic Salmon and Sea Trout. Defence Infrastructure Organisation
- Pelagica (2019c) RAF Lossiemouth Marine Ecology Supplementary Assessment: Sandbanks.
 Defence Infrastructure Organisation
- Pelagica (2020a) Marine Ecology Supplementary Assessment: Noise. Defence Infrastructure Organisation.
- Pelagica (2020b) Marine Ecology Supplementary Assessment: Commercial Fisheries. Defence Infrastructure Organisation.

Town & Country Planning (Scotland) Act, 1997 as amended

APPROVED

13 August 2020