

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Resurfacing / Reconstruction - (7606)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW41	A98	Fochabers-Cullen-Fraserburgh Road	At C31L junction (east-bound lane) - Patching	3 99	Construction Complete	
WW42	A98	Fochabers-Cullen-Fraserburgh Road	Buckie Toll Westwards - Edge Strengthen	3 99	Construction Complete	
WW43	A920	Dufftown-Huntly Road	Auchindoun to Auchindoun Mill w/b (Ph.2) - Edge Strengthen	1 99	Unable to Programme	To be done after Dornell windfarm deliveries stop
WW44	A920	Dufftown-Huntly Road	Auchindoun Old Mill to Alderwood (w/b) - Edge Strengthen	1 99	Construction Complete	
WW45	A939	Nairn-Tomintoul-Ballater Road	250m West of Jct U132H - Edge strengthen	1 99	Construction Complete	
WW46	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (East)	150m South of Burnside entrance (n/b) - Edge Strengthen	1 99	Construction Complete	
WW47	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	At Riach Farm access (east channel) - Edge strengthening	4 99	Construction Complete	
WW48	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	200m south of Rothes Glen House (east channel) - Edge strengthening	1 99	Construction Complete	
WW49	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	Opposite The Neuk, Birkenhill (west channel) - Edge strengthening	4 99	Construction Complete	
WW50	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	300m north of Birkenhill (west channel) - Edge strengthen	4 99	Construction Complete	
WW51	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	Approx. 80m north of 'Fywatt' - Edge strengthening (west channel)	4 99	Construction Complete	
WW52	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	80m North of Auchnarrow bus shelter - Edge Strengthen	1 99	Construction Complete	
WW53	B9009	Dufftown-Auchbreck (Glen Rinnes) Road	100m north of Lynemore (s/b) - Edge Strengthen	1 99	Unable to Programme	Land and earthworks issues may delay works
WW54	B9014	Dufftown-Keith Road	At footbridge to Glendullan Distillery - Edge Strengthen	1 99	Construction Complete	
WW55	B9014	Dufftown-Keith Road	Towie Farm to Towie Steading - Patching	1 99	Construction Complete	
WW56	B9014	Dufftown-Keith Road	Mill of Towie westwards - Edge Strengthen	1 2	Construction Complete	
WW57	B9015	Rothes-Kingston Road	At bottom of Sourden Brae (south channel) - Edge strengthening (prior to S/D)	1 99	Construction Complete	
WW58	B9015	Rothes-Kingston Road	200m east of Crofts Farm (north channel) - Edge strengthen (prior to S/D)	1 99	Construction Complete	
WW59	B9016	Keith-Buckie Road	North of Aultmore - Edge Strengthening	2 99	Construction Complete	
WW60	B9018	Keith-Cullen Road	150m South of Easter Windyhills access Northwards - Edge Strengthening	2 99	Construction Complete	
WW61	B9040	Lossiemouth-Burghhead Road	From Easter Covesea Cottages to Wester Covesea - Patching prior to S/D	5 99	Work Cancelled	Programmed for next year
WW62	B9136	Bridge of Avon-Bridge of Livet (Avonside) Road	200m south of U132H - Resurface	1 99	Construction Complete	Changed from Recycle to Resurface
WW63	C1E	Garmouth-Lhanbryde-Fogwatt Road	Across Forestry Access (opposite Muirfields) - Edge strengthen (prior to S/D)	4 99	Construction Complete	
WW64	C1E	Garmouth-Lhanbryde-Fogwatt Road	70m east of Westwood, Muir of Lochs (south channel) - Edge Strengthen (prior to S/D)	4 99	Construction Complete	
WW65	C1E	Garmouth-Lhanbryde-Fogwatt Road	150m east of Wester Clockeasy (north channel) - Edge strengthening (prior to S/D)	4 99	Construction Complete	
WW66	C5E	East Grange-Spindle Muir Road	U58E to near Glenesk - Recycle surfacing	5 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Resurfacing / Reconstruction - (7606)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW67	C13E	Dallas-Knockando Road	200m north of Glen Etan - Edge strengthening (prior to S/D)	1 99	Construction Complete	
WW68	C15E	Archiestown-Carron-Derrybeg Road (East)	Junction with A95 - Resurface	1 99	Construction Complete	
WW69	C46H	Grange Crossroads-Fortry Crossroads Road	U15H junction Northwards - Recycle	2 99	Construction Complete	
WW70	C55H	Drummuir-Bodinfinoch Glentauchers Rd	U76Hcattle grid - Recycle	1 99	Construction Complete	
WW71	C72H	Newmill-Tarmore-Keith Road	At Keith Bond (KB1) entrance - Resurface (Joint scheme with Chivas)	2 99	Construction Complete	
WW72	U22aH	Sillyearn-Drumnagorach Road	Sillyearn Mains towards C48H - Recycle	1 99	Construction Complete	
WW73	U74E	Cotterton Road	C9E to Railway bridge - Recycle	8 99	Construction Complete	
WW74	U82E	Mundole Road	Mundole Equestrian to A940 South of Knockomie - Recycle	8 99	Construction Complete	
WY27	U94bH	Burnside of Markie Road	Whole Road - Recycle	1 99	Construction Complete	
WW75	U103H	Ruthrie Road	A95(T) to Glenallachie - Patching	1 99	Construction Complete	
WW76	U113E	Shougle Road	At Jct U119E (Shougle Farm) - Re-cycle surfacing	1 99	Construction Complete	
WW77	U113E	Shougle Road	U113E (U119e southwards) - Recycle surfacing	1 99	Construction Complete	
WW78	n/a	Buckie	Barhill Road (at Netherha Rd junction) - Resurface	3 99	Construction Complete	
WY25	n/a	Drummuir	The Gullet (U71H) - Recycle	1 99	Construction Complete	
WW79	n/a	Duffus	Hopeman Road (B9012) - Cemetery east edge strengthening	5 99	Construction Complete	
WW80	n/a	Elgin	Boroughbriggs Road (junction only at Trinity Rd) - Resurface	7 99	Construction Complete	
WW81	A941	Elgin	Hay Street (A941) (Moray St to St John's Crt) - Resurface	7 99	Construction Complete	
WW82	n/a	Elgin	Trinity Place (at Trinity Road Junction) - Resurface junction	7 99	Construction Complete	
WW83	A941	Fogwatt	Main Road (A941) (immediately south of U119E) - Large machine laid patch (n/b lane)	4 99	Construction Complete	
WW84	n/a	Forres	Redcraig (No 1 to No 5) - Resurface	8 99	Construction Complete	
WW85	n/a	Newmill	The Square (B9017) - Resurface running lanes	2 99	Construction Complete	
WW86	A941	Roths	High Street (A941) (Land St to No 97) - Resurface (north bound lane only)	1 99	Construction Complete	
WW87	A941	Roths	New Street (A941) (No 41 to 73) - Resurface	1 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Surface Dressing - (7645)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW40	A95	Keith - Glenbarry Road	From Keith eastwards past Cemetery - Surface Dress	2 99	Construction Complete	
WW40	A939	Nairn-Tomintoul-Ballater Road	From Campdalmore layby westwards - Surface Dress	1 99	Construction Complete	
WW40	A940	Forres-Grantown Road	From Highland Boundary northwards - Surface dress	8 99	Construction Complete	
WW40	A940	Forres-Grantown Road	North Lodge, north to near Sluie Lodge - Surface dress	8 99	Construction Complete	
WW40	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (East)	Glenburnie to Spring Croft - Surface Dress	1 99	Construction Complete	
WW40	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (East)	Auchmair to Dykeside - Surface Dress	1 99	Construction Complete	
WW40	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	Nether Glen Quarry to 'Lindenlea', Coleburn - Surface dress	1 99	Construction Complete	
WW40	A942	Buckie-Findochty-Portknockie Road	Mains of Findochty to Strathlene Golf Club - Surface Dress	3 99	Construction Complete	Extended to Strathlene Lodge
WW40	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	From Peat Works southwards - Surface Dress	1 99	Construction Complete	
WW40	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	A939 to Bridge of Conglass - Surface Dress	1 99	Construction Complete	
WW40	B9009	Dufftown-Auchbreck (Glen Rinnes) Road	From C17H northwards - Surface Dress	1 99	Construction Complete	
WW40	B9015	Roths-Kingston Road	Crofts Cottage to Bridge of Sourden - Surface dress	1 99	Construction Complete	
WW40	B9016	Keith-Buckie Road	U8E southwards - Surface Dress	4 99	Construction Complete	
WW40	B9017	Crooksmill-Newmill-Montgrew Road	A96 to C74H - Surface Dress	2 99	Construction Complete	
WW40	B9022	Portsoy-Huntly Road	Knabbygates to C34H - Surface Dress	2 99	Construction Complete	
WW40	B9040	Lossiemouth-Burghead Road	Redcraig to B9013 Jct - Surface Dress	5 99	Construction Complete	
WW40	B9102	Dandaleith-Grantown Road	Burnside of Ballintomb to Ballintomb Bridge - Surface Dress	1 99	Construction Complete	
WW40	B9102	Dandaleith-Grantown Road	U142E to U144E - Surface dress (following edge strengthening)	1 99	Construction Complete	
WW40	B9103	Lossie-Sheriffston-Orton-Mulben Road (West)	Access to Lossie Forest to Pump House (Innes Canal) - Surface dress	4 99	Construction Complete	
WW40	B9115	Drummuir-Turhilllock-Newtack Road	Bomakelloch to Butterybrae - Surface Dress	1 99	Work Cancelled	Relocated to a different part of the B9115
WY18	B9115	Drummuir-Turhilllock-Newtack Road	A96 to C75H - Surface Dress	2 99	Construction Complete	Relocated from another B9115 site
WW40	B9116	Keith-Newmill Road	Quarry Brae - Surface Dress	2 99	Construction Complete	
WW40	B9117	Cairnhill-Rothiemay-Hazelbrae Road	Glennie Home Farm, at boundary - Surface Dress	2 99	Construction Complete	
WW40	B9136	Bridge of Avon-Bridge of Livet (Avonside) Road	Glenlivet Primary School towards Drumin - Surface Dress (R/S 11)	1 99	Construction Complete	
WW40	B9136	Bridge of Avon-Bridge of Livet (Avonside) Road	South of Strathavon Lodge - Surface Dress (2014 flood repair)	1 99	Construction Complete	
WW40	C1E	Garmouth-Lhanbryde-Fogwatt Road	Muiryhall Farm access to 30mph sign at Lhanbryde - Surface Dress	4 99	Construction Complete	
WW40	C1E	Garmouth-Lhanbryde-Fogwatt Road	A941 to Easter Whitewreath - Surface dress	4 99	Construction Complete	
WW40	C5H	Edingight-Bogmuchals-Brodiesford Road	U22H to boundary - Surface Dress	2 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Surface Dressing - (7645)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW40	C8E	Banarach Road	Dalvey Cottages to Mudhall Farm - Surface dress	8 99	Construction Complete	
WW40	C10E	Bogs of Dalvey-Earlsmill-Feddian Road	A96 to Woodside - Surface dress	8 99	Construction Complete	
WW40	C12E	Hatton-Dallas-Branchill Road	U109E to Branchill - Surface Dress	1 99	Construction Complete	
WW40	C13E	Dallas-Knockando Road	Dallas War Memorial to Burnside (Glen Etan) - Surface dress	1 99	Construction Complete	
WW40	C17E	Wellheads Road	Either side of Jct. U71L - Surface Dress	4 99	Construction Complete	
WW40	C21E	Linksfield-Caysbriggs Road	U34E to U36E - Surface Dress	4 99	Construction Complete	Added - extension to U34E site
WW40	C24E	Elgin-Westerfolds-Duffus Road	U39E to SSE Sub-station - Surface Dress	5 99	Construction Complete	
WW40	C24E	Elgin-Westerfolds-Duffus Road	From U38E to U40E - Surface dress	5 99	Construction Complete	
WW40	C25E	Alves-Roseisle-Duffus Road	Old Church to C5E crossroads - Surface dress	5 99	Construction Complete	
WW40	C26E	Miltonduff-Lochside Road	C24E to Findrassie House - Surface dress (R/C'17)	5 99	Construction Complete	
WW40	C26E	Miltonduff-Lochside Road	From Jct.B9012 towards Findrassie - Surface dress (R/S'12)	5 99	Construction Complete	
WW40	C43L	Rathven Road	Rathven to Buckie - Surface Dress (R/S 07)	3 99	Construction Complete	
WW40	C45H	Rumbuch-Wood of Mulderie Road	Either side of Parkfoot - Surface Dress	1 99	Construction Complete	
WW40	C55H	Drummuir-Bodinnoch Glentauchers Rd	Castle entrance to Ardbrack - Surface Dress (R/C 2017)	1 99	Construction Complete	
WW40	U4H	Redhill Road	From Jct C73H towards Redhill - Surface Dress (Recycled 2017)	2 99	Construction Complete	
WW40	U14E	Ordiequish Road	Mains of Cairnty southwards - Surface Dress (R/C2017)	1 99	Construction Complete	
WW40	U14E	Ordiequish Road	From Jct U63H northwards - Surface Dress (R/C 2017)	1 99	Construction Complete	
WW40	U15H	Gallowhill Road	A95 to U15AH - Surface Dress	2 99	Construction Complete	
WW40	U15aH	Muiryfold Road	From U15H east to ditch - Surface Dress	2 99	Construction Complete	
WW40	U30E	Darkland Road	From Main Street, Urquhart westwards - Surface Dress	4 99	Construction Complete	Added - extension to Main St, Urquhart site
WW40	U34E	Wester Calcots Road	Near Wester Calcots Farm to Coltwood Cottage - Surface dress	4 99	Construction Complete	Site extended
WW40	U40E	Westerfolds-Muirton Road	Drainie Houses to Jn C24E - Surface Dress	5 99	Construction Complete	
WW40	U50aH	Greycairns-Wellside Road	Howemoor to Wellside - Surface dress (R/C 15 and 16)	2 99	Construction Complete	
WW40	U52H	Brae of Montgrew-Braehill Road	Glengarrack to Brae of Montgrew Cottage - Surface Dress	2 99	Construction Complete	
WW40	U60H	Belnagarrow-Oldtown Road	Aulton to Coldhome - Surface Dress (R/S '12)	1 99	Construction Complete	
WW40	U63H	Cairnty Road	Bridge of Lackdhu - Surface Dress (Recycled 2017)	1 99	Construction Complete	
WW40	U68E	Earnhill-Kincorth Road	Whole road - Surface dress	8 99	Construction Complete	
WW40	U70L	Burnside Road	Jct A98 to U70aL (R/S 07) - Surface Dress	4 99	Construction Complete	
WW40	U70aL	Broadley Road	Whole Road - Surface Dress (part R/S 05)	4 99	Construction Complete	
WW40	U74H	Bellyhack Road	Easter Corrie to road end - Surface Dress (R/C 2017)	1 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Surface Dressing - (7645)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW40	U83H	Milltown (Cabrach) Road	From A941 through Cabrach Farm to Kirk - Surface Dress (R/C 2016)	1 99	Construction Complete	
WW40	U117H	Clashnoir-Calier Road	Belachnochkan to end - Surface Dress (R/C 2016)	1 99	Construction Complete	
WW40	U117aH	Lettoch Road	Whole length - Surface dress (R/C 2016)	1 99	Construction Complete	
WW40	U126H	Glenfarclas-Peterfair Road	A95(T) to Tomfarclas - Surface Dress (part R/S 08 and 12)	1 99	Construction Complete	
WW40	U128H	Delnabo Road	Tomintoul Main Street to Delnabo Bridge - Surface Dress (R/C 2017)	1 99	Construction Complete	
WW40	U138E	Elchies Road	From Aerial Mast to end of road near Bridge of Lodges - Surface dress	1 99	Construction Complete	
WW40	U138E	Elchies Road	From 'Alcudia' at B9102 to Junction near Westacre - Surface dress	1 99	Construction Complete	
WW40	U142H	Ploverwards Road	C5H to Ploverwards - Surface Dress (R/S 05)	2 99	Construction Complete	
WW40	n/a	Aberlour	Ruthrie Road (C59H), from A95(T) to Dowans Road - Surface Dress (part R/S '11)	1 99	Construction Complete	
WW40	n/a	Buckie	Chancellor Road - Surface Dress (R/C 2017)	3 99	Construction Complete	
WW40	n/a	Dufftown	Tomnamuidh Road - Surface Dress (first dressing)	1 99	Construction Complete	
WW40	n/a	Elgin	Bruceland Road (Fleurs Dr to Norriston Cottages) - Surface dress	7 99	Construction Complete	
WW40	n/a	Elgin	Deanshaugh Road - Surface Dress	6 99	Construction Complete	
WW40	n/a	Elgin	Deanshaugh Terrace (Munro Pl to Fraser Av) - Surface dress	6 99	Construction Complete	
WW40	n/a	Elgin	Hardhillock Avenue - Surface dress	7 99	Construction Complete	
WW40	n/a	Elgin	Moray Street (Hay St to Rose Av) - Surface dress (SMA R/S'03)	7 99	Construction Complete	
WW40	n/a	Elgin	South Street (Westpark Rd to Mayne Rd & at No 125) - Surface dress patches (east-bound lane)	7 99	Construction Complete	
WW40	n/a	Findhorn	Main Road, between War Memorial and Crown & Anchor Inn - Surface Dress	8 99	Construction Complete	
WW40	n/a	Findhorn	Main Road (B9011), from Findhorn Foundation stacking lane to Dunes Road - Surface Dress	8 99	Construction Complete	
WW40	n/a	Fochabers	West Street, from High St to 'The Innings' - Surface Dress	4 99	Construction Complete	
WW40	n/a	Fochabers	West Street, beside Milnescroft Court - Surface Dress	4 99	Construction Complete	
WW40	n/a	Keith	Seafield Avenue (B9116) - Surface Dress	2 99	Unable to Programme	Transco to replace gas main through site, July '18
WW40	n/a	Lossiemouth	North Covesea Terrace - west of Rinnes Drive - Surface dress	5 99	Construction Complete	
WW40	n/a	Lossiemouth	South Covesea Terrace - west of Rinnes Drive - Surface dress	5 99	Construction Complete	
WW40	n/a	Newmill	Back Street, no.54 to Hill Street - Surface Dress (R/S '00)	2 99	Construction Complete	
WW40	n/a	Portgordon	Crown Street - Surface dress (R/C 2017)	4 99	Construction Complete	
WW40	n/a	Portknockie	Seafield Terrace, Admiralty St to bowling green - Surface Dress	2 99	Construction Complete	
WW40	n/a	Tomintoul	Lecht Drive - Surface Dress	1 99	Construction Complete	
WW40	n/a	Tomintoul	Stuart Place - Surface Dress (R/C 2017)	1 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Footway Works - (7646)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW88	A941	Lossiemouth-Elgin-Dufftown Rhyrie Road (West)	At junction of Ardivot Farm - Resurface Cycleway across junction	5 99	Construction Complete	
WW89	A941	Lossiemouth-Elgin-Dufftown Rhyrie Road (West)	Opposite Fogwatt Hall (east verge) - Repair / support to country style footway	4 99	Construction Complete	
WW90	A942	Buckie	High Street, North of Pedestrian crossing - Reconstruct concrete footway.	3 99	Construction Complete	
WW91	n/a	Buckie	Merson Street, No.20 to 32 - Reconstruct concrete footway in bitmac	3 99	Construction Complete	
WW92	n/a	Buckie	Sutherland Street, from Anton St northwards to no 10 - Reconstruct concrete footway	3 99	Construction Complete	
WW93	n/a	Elgin	Bezack Street - Slurry seal footways	7 99	Construction Complete	
WW94	n/a	Elgin	Croft Road (Bezack St to Meadow Cr) - Slurry seal footway	7 99	Construction Complete	
WW95	n/a	Elgin	Duncan Drive (No 87 - 121) - Footway patch repairs at driveways (Phase 2)	6 99	Construction Complete	
WW96	n/a	Elgin	Grant Street (West side) - Reconstruct concrete footway	7 99	Construction Complete	
WW97	A941	Elgin	Hay Street (A941) (at St John's Ct) - Resurface footway	7 99	Construction Complete	
WW98	n/a	Elgin	High Street (at entrance / exit to pedestrianised area, North St & Lossie Wynd junctions) - Repairs to granite set ramps	7 99	Unable to Programme	Work at Poundland preventing progress
WW99	A941	Elgin	Main Street (A941) (North St to Convener St, West side) - Slurry seal footway	7 99	Construction Complete	
WX00	A941	Elgin	Main Street (School Br to Thornhill Rd, east side) - Slurry seal footway	7 99	Construction Complete	
WX01	A941	Elgin	New Elgin Road (A941) (No 1 to School Brae) - Slurry seal footway	7 99	Construction Complete	
WX02	A941	Elgin	New Elgin Road (A941) (near No 10 to North St) - Slurry seal footway	7 99	Construction Complete	
WX03	A941	Elgin	New Elgin Road (A941) (at Mart round-about) - Re-lay Pavior strip on island, (southern half)	7 99	Construction Complete	
WX04	n/a	Elgin	School Brae (outside Primary School) - Slurry seal footway	7 99	Construction Complete	
WX05	n/a	Elgin	South College Street (at No18 & No20) - Reconstruct concrete footway (along with St Lighting)	6 99	Work Cancelled	Not required by Street Light works (now complete)
WX06	n/a	Forres	Birkenhillock Road - Slurry seal footways	8 99	Construction Complete	
WX07	n/a	Forres	Earlsland Crescent - Slurry seal footways	8 99	Construction Complete	
WX08	n/a	Forres	Ferryhill - Remote Footpath - Patch repairs to footway (tree root damage)	8 99	Unable to Programme	Programmed for next year
WX09	n/a	Forres	Fleurs Road - Reconstruct connecting footpath ramp to Grantown road	8 99	Unable to Programme	Moved forward into 19/20 programme
WX10	n/a	Forres	Fleurs Road - Replace damaged kerbs at various locations	8 99	Work Cancelled	Not required
WX11	n/a	Forres	Forbeshill (No.104 to No.138) - Slurry seal footway	8 99	Construction Complete	
WX12	n/a	Forres	Forbeshill (No.101 to No.125) - Slurry seal footway	8 99	Construction Complete	
WX13	n/a	Forres	High Street (B9011) (various locations) - Replenish joints in Concrete Block paving	8 99	Unable to Programme	Programmed for next year
WX14	n/a	Forres	Pilmuir Road - Remote Footpath (at No 80 & 82) - Patch repairs to footway (tree root damage)	8 99	Work Cancelled	Footpath not adopted
WX15	n/a	Garmouth	The Sidings (South Rd to No.8) - Slurry seal footways	4 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Footway Works - (7646)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WX16	n/a	Hopeman	Harbour Street to Seapark - Remote Footway (nr No 7 Seapark) - Resurface footway	5 99	Construction Complete	
WX17	n/a	Keith	Balloch Road (at No 46) - Remove tree, then reinstate as footway	2 99	Construction Complete	
WX18	n/a	Lossiemouth	Prospect Terrace (School Brae to "Deveron") - Reconstruct footway	5 99	Construction Complete	
WX19	n/a	Mosstodloch	Dipple Brae (U19E) (A96 to Old Inchberry Road) - Slurry seal footway	4 99	Construction Complete	
WX21	Various	Various Streets	Various Streets - Preparatory works in advance of Slurry Seal (East)	99 99	Unable to Programme	
WX22	Various	Various Streets	Various Streets - Preparatory works in advance of Slurry Seal (West)	99 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Drainage & Other Works - (7648)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WX23	A95	Keith - Glenbarry Road	100m west of C47H - Kerb e/b bend	2 99	Unable to Programme	Returned to Reserve list
WX24	A98	Fochabers-Cullen-Fraserburgh Road	Arradoul - Replace gullies	4 99	Construction Complete	
WX25	A98	Fochabers-Cullen-Fraserburgh Road	Peterfair to Rannachy Farm - earthworks to lower existing w/b verge (Phase 2)	3 99	Construction Complete	
WX26	A940	Forres-Grantown Road	South Lodge - Landslip repair	8 99	Design Ongoing	
WX27	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (East)	100m West of Jct. A920 (s/b) - Kerb edge of road.	1 99	Construction Complete	
WX28	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (East)	100m South of Dykeside - Replace culvert	1 99	Construction Complete	
WX29	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (East)	250m South of Dykeside - Replace culvert	1 99	Construction Complete	
WX30	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (East)	Opposite entrance to Buchrumb House - Kerb bend	1 99	Construction Complete	
WX31	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	From Bridge of Netherglen, south for 500m - Provide catch-pits on filter drain	1 99	Construction Complete	
WX32	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	At Netherglen Farm - Repairs to masonry retaining wall	1 99	Construction Complete	
WX33	A941	Lossiemouth-Elgin-Dufftown Rhynie Road (West)	Elgin to Lossie Cycleway (Spynie Palace Jcn to B9135 Jcn) - Earthworks to restore full width of surface (Ph 1)	5 99	Unable to Programme	Carried forward to 2019/20 programme
WX34	A942	Buckie-Findochty-Portknockie Road	At Strathlene Golf Course - Drainage Improvement	3 99	Unable to Programme	Returned to reserve list
WX35	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	175m north of C60H - Kerb s/b bend	1 99	Work Cancelled	Works relocated to a different part of B9008
WX97	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	Opposite Cragganbawn - kerb s/b bend	1 99	Work Cancelled	Works relocated to a different part of B9008
WY29	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	200m east of Sunnybrae - Kerb n/b bend	1 99	Construction Complete	Works relocated from a different part of B9008
WY30	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	350m south of A95T Delnashaugh - kerb s/b bend	1 99	Construction Complete	Works relocated from a different part of B9008
WY31	B9009	Dufftown-Auchbreck (Glen Rinnes) Road	300m South of Lynemore s/b - Earthworks to create a verge and support edge of road	1 99	Unable to Programme	Moved forward into 19/20 programme
WX36	B9010	Elgin-Rafford-Forres Road	Edinvale East - Drainage Improvement	1 99	Unable to Programme	Moved forward to 19/20 programme
WX37	B9010	Elgin-Rafford-Forres Road	300m west from Hatton Farm - drainage improvement	5 99	Unable to Programme	Moved forward to 19/20 programme
WX38	B9010	Elgin-Rafford-Forres Road	At junction with C3E - Renovate soakaway	5 99	Unable to Programme	Moved forward to 19/20 programme
WX39	B9011	Forres-Findhorn Road	Forres to Findhorn Cycleway - Edge plough entire length for encroaching vegetation.	8 99	Unable to Programme	Moved forward to 19/20 programme
WX40	B9011	Forres-Findhorn Road	A96 to Cassieford - Replace filter material at filter drain	8 99	Unable to Programme	Moved forward to 19/20 programme
WX41	B9015	Roths-Kingston Road	Near Crofts Farm - Drainage improvement (Ph 2) joint works with landowner	1 99	Construction Complete	
WX42	B9018	Keith-Cullen Road	100m South of C4L Berryhillock - Kerb bend	2 99	Construction Complete	
WX43	B9040	Lossiemouth-Burghead Road	Opposite Greenbrae Farm House - Drainage improvement	5 99	Unable to Programme	Moved forward to 19/20 programme

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Drainage & Other Works - (7648)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WX44	B9102	Dandaleith-Grantown Road	At B9138 junction - Drainage improvement / repair	1 99	Construction Complete	
WX45	B9115	Drummuir-Turphillock- Newtack Road	Bomakelloch Cottages towards C77H - Replace catchpits and improve drainage.	1 99	Construction Complete	
WX46	B9136	Bridge of Avon-Bridge of Livet (Aonside) Road	400m north of Dell Farm - Repair verge	1 99	Construction Complete	
WX47	B9138	Marypark-Blacksboat Road	At Blacksboat Farm kerb in front of building	1 99	Work Cancelled	Return to Reserve List
WX48	C3E	Elgin-Pluscarden-Rafford Road	Opposite 'Muiryhall' - Drainage improvements	5 99	Unable to Programme	Moved forward to 19/20 programme
WX49	C4E	Brodieshill-Cloves- Lochinver Road	Near to Poppy Cottage - Drainage improvement (tarry bump & linked soakaway)	5 99	Unable to Programme	Moved forward to 19/20 programme
WX50	C8H	Deveronside-Cabrach Road	100m south of boundary, west verge - Replace 40m of broken pipe	1 99	Construction Complete	
WX51	C11L	Drybridge-Deskford Road	200m East of Greens of Blairlock - Culvert outlet improvement works	2 99	Construction Complete	
WX52	C15E	Archiestown-Carron- Derrybeg Road (East)	Dalluaine Brae - Repair damage to carrier drain	1 99	Construction Complete	
WX53	C15E	Archiestown-Carron- Derrybeg Road (West)	At Copperbeech Cottage, Carron - Replace gully / repair outfall	1 99	Work Cancelled	Gully jetted clear. To be monitored/ reserve list
WX54	C18E	Sleepieshill Road	300m west of Binns Farm - Drainage improvement	4 99	Construction Complete	
WX55	C18E	Sleepieshill Road	500m east of Fernyfield - Drainage improvement	4 99	Construction Complete	
WX56	C20H	Knockandhu-Chapeltown of Glenlivet Road	Braeval Distillery/Vatich Burn - Replace guard rails	1 99	Construction Complete	
WX57	C67L	Arradoul-Thornybank Road	Cairnforge to Westerton Cottages - Drainage Improvement	3 99	Construction Complete	
WX58	U8E	Enzie-Cunninghaugh Road	100m South of A98 - Improve verge to support carriageway (Verge constantly over-run)	3 99	Construction Complete	
WX59	U8E	Enzie-Cunninghaugh Road	At C17E junction - Provide passing place	4 99	Construction Complete	
WX60	U31E	Leuchars Road	50m north of C19E - Drainage improvement	4 99	Construction Complete	
WX61	U58E	Wester Alves Road	At Colfield Lodge - Drainage improvement	5 99	Unable to Programme	Moved forward to 19/20 programme
WX62	U63L	Auchentae Road	280m north of 'Damhead' - Drainage improvement at bend with new outfall to burn.	4 99	Construction Complete	
WX63	U71H	The Gullet Road	Whole Road - Drainage improvement	1 99	Construction Complete	Linked to Recycling works
WX64	U88E	Divieside Road	A940 to railway Viaduct - Ditching and additional gullies	8 99	Unable to Programme	Moved forward to 19/20 programme
WX65	U89E	Halfdavoeh Road	Junction Craigroy cottage to The Old School - Drainage improvements.	8 99	Unable to Programme	Moved forward to 19/20 programme
WX66	U99H	Pittyvaich-Convalleys Road	Pittyvaich Distillery southwards - Tree felling/limbing in association with Diageo (Roads contribution)	1 99	Construction Complete	Works funded by landowner
WX67	U116E	Birchpark Road	Junction with B9010 - Renovate soakaway	5 99	Unable to Programme	Moved forward to 19/20 programme
WX68	U123E	Moss of Barmuckity Road	200m east of Tower View Cottage - Replace culvert	4 99	Construction Complete	
WX69	U129E	Teindland Road	Opposite access to Logieburn - Install new pipe across field gate.	4 99	Work Cancelled	Scheme returned to reserve list
WX70	n/a	Buckie	Munro Way, High Street junction - Drainage improvement.	3 99	Unable to Programme	Returned to reserve list
WX71	n/a	Burghead	Brander Street - Granary St to Station Road - Install new drainage	5 99	Unable to Programme	Moved forward to 19/20 programme
WX72	n/a	Cullen	Victoria Crescent, No 7 - investigate drainage from gully	2 99	Unable to Programme	Returned to reserve list
WX73	n/a	Cummingston	Main Road (B9040) - Drainage Improvement	5 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Drainage & Other Works - (7648)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WX74	n/a	Duffus	Hopeman Road (B9012) - Adjacent to 'The Smiddy' - Carrier drain replacement	5 99	Unable to Programme	Moved forward to 19/20 programme
WX75	n/a	Elgin	Deanshaugh Terrace (opposite No 52) - Relocate gully (ponding problem)	6 99	Construction Complete	
WX76	n/a	Elgin	Rose Avenue (at No 4) - Ponding problem	7 99	Construction Complete	
WX77	n/a	Garmouth	Lemanfield Crescent (at No 5) - Drainage improvement	4 99	Construction Complete	
WX78	n/a	Garmouth	Station Road (C1E) (at No 9) - Ponding Problem	4 99	Construction Complete	
WX79	n/a	Garmouth	Station Road (opp. No 1 - 7, at ditch) - Repairs to post & wire fencing	4 99	Construction Complete	
WX80	n/a	Hopeman	East Road (B9040) - At 'Pickylaw' - Renovate french drain.	5 99	Unable to Programme	Moved forward to 19/20 programme
WX81	n/a	Hopeman	East Road (B9040) (at No 14 & 16) - Patch lay-by to reduce ponding / kerb upstand height	5 99	Unable to Programme	Moved forward to 19/20 programme
WX82	n/a	Lhanbryde	Robertson Road (Between No 12 & 21) - Provide additional gullies	4 99	Construction Complete	
WX83	n/a	Lhanbryde	Templand Road (at Robertson Rd junction) - Provide new outfall or soak-aways for 5 No gullies	4 99	Work Cancelled	CCTV/Jetting done. To be monitored / reserve list
WX84	n/a	Lhanbryde	Templand Road (at No 26) - Drainage improvemwnt	4 99	Work Cancelled	CCTV/Jetting done. To be monitored / reserve list
WX85	n/a	Lossiemouth	Commerce Street - No.37 - drainage improvement	5 99	Unable to Programme	Moved forward to 19/20 programme
WX86	n/a	Lossiemouth	Muirton Road (B9135) -Opposite "Hermon" install soakaway	5 99	Construction Complete	
WX87	n/a	Mosstodloch	Main Road (B9015) (west end of Village to Garmouth Road) - Replace Gullies / channels (as required)	4 99	Construction Complete	
WX88	n/a	Roths	Manse Brae (at Breich St junction) - Investgation / repair of gully connection	1 99	Work Cancelled	Scottish Water investigating.
WX89	Various	Various Roads	Minor drainage improvements (East)	99 99	Construction Complete	
WX90	Various	Various Roads	Gully upgrading and replacements (East)	99 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Street Lighting Works - (7602)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW01	B9008	Delnashaugh-Auchbreck-Tomintoul Rd	Tomnavoulin - Lighting Column and Cable Replacement	1 99	Construction Complete	
WW02	n/a	Aberlour	Victoria Terrace - Lighting Column and Cable Replacement	1 99	Work Cancelled	Funds reallocated to other schemes
WW03	n/a	Alves	Moir Street - Lighting Column and Cable Replacement	5 99	Construction Complete	
WW04	n/a	Buckie	Ogilvie Street - Lighting Column and Cable Replacement	3 99	Construction Complete	
WW05	n/a	Cullen	The Square - Lighting Column and Cable Replacement	2 99	Work Cancelled	Funds reallocated to other schemes
WW06	n/a	Duffus	Church Road - Lighting Column and Cable Replacement	5 99	Construction Complete	
WW07	n/a	Dyke	Darklass Road - Lighting Column and Cable Replacement	5 99	Unable to Programme	Carried out under developer site works
WW08	n/a	Dyke	Russell Brae - Lighting Column and Cable Replacement	5 99	Unable to Programme	Carried out under developer site works
WW09	n/a	Elgin	Batchen Street Ph2 - Lighting Bracket and Cable Replacement	7 99	Work Cancelled	Funds reallocated to other schemes
WW10	n/a	Elgin	Birkenhill Place - Lighting Column and Cable Replacement	7 99	Construction Complete	
WW11	n/a	Elgin	Brodie Place - Lighting Column and Cable Replacement Ph2	6 99	Construction Complete	
WW12	n/a	Elgin	Castlehill Street - Lighting Column and Cable Replacement	7 99	Construction Complete	
WW13	n/a	Elgin	Commerce Street Ph2 - Lighting Bracket and Cable Replacement	6 99	Work Cancelled	Funds reallocated to other schemes
WW14	n/a	Elgin	Harrison Terrace - Lighting Column and Cable Replacement	6 99	Work Cancelled	Funds reallocated to other schemes
WW15	n/a	Elgin	Murdochs Wynd - Lighting Column and Cable Replacement	6 99	Work Cancelled	Funds reallocated to other schemes
WW16	n/a	Elgin	Pitgaveny Court - Lighting Column and Cable Replacement	6 99	Construction Complete	
WW17	n/a	Elgin	Robertson Drive - Lighting Column and Cable Replacement	7 99	Construction Complete	
WW18	n/a	Elgin	South College Street (C39E) - Lighting Column and Cable Replacement	7 99	Construction Complete	
WW19	n/a	Elgin	South Street Ph3 - Lighting Column and Cable Replacement	7 99	Work Cancelled	Funds reallocated to other schemes
WW20	n/a	Elgin	Spey Court - Lighting Column and Cable Replacement	6 99	Construction Complete	
WW21	n/a	Elgin	Wards Road (C22E) - Lighting Column and Cable Replacement Ph2	7 99	Construction Complete	
WW22	n/a	Elgin	Westpark Road (South Street to Westpark Court) - Lighting Column and Cable Replacement	7 99	Construction Complete	
WW23	n/a	Elgin	Wittet Drive - Lighting Column and Cable Replacement Ph2	7 99	Construction Complete	
WW24	n/a	Findhorn	Main Road - Lighting Column and Cable Replacement	8 99	Unable to Programme	Historic Scotland to confirm requirements
WW25	n/a	Forres	Nairn Road (from Bridge Street to Queens Own Place and from Filling Station to A96) - Lighting Column and Cable Replacement	8 99	Construction Complete	
WW26	n/a	Forres	Pilmuir Road - Lighting Column and Cable Replacement	8 99	Construction Complete	
WW27	n/a	Hopeman	Golf Crescent - Lighting Column and Cable Replacement	5 99	Construction Complete	
WW28	n/a	Keith	Coopers Lane West - Lighting Column and Cable Replacement	2 99	Work Cancelled	Funds reallocated to other schemes

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Street Lighting Works - (7602)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WW29	n/a	Keith	Dunnyduff Road - Lighting Column and Cable Replacement	2 99	Construction Complete	
WW30	n/a	Keith	Jessiman's Brae - Lighting Column and Cable Replacement	2 99	Construction Complete	
WW31	n/a	Keith	Nelson Terrace (from Fife Street to turning hammer head) - Lighting Column and Cable Replacement	2 99	Work Cancelled	Funds reallocated to other schemes
WW32	n/a	Keith	Victoria Place - Lighting Column and Cable Replacement	2 99	Construction Complete	
WW33	n/a	Knock	Main Road - Lighting Column and Cable Replacement	1 99	Construction Complete	
WW34	n/a	Portgordon	Crown Terrace - Lighting Column and Cable Replacement	4 99	Construction Complete	
WW35	n/a	Portgordon	Stewart Street (C16E) - Lighting Column and Cable Replacement	2 99	Construction Complete	
WW36	n/a	Portknockie	High Street - Lighting Column and Cable Replacement	2 99	Work Cancelled	Funds reallocated to other schemes
WW37	A941	Roths	High Street - Lighting Column and Cable Replacement	1 99	Work Cancelled	Funds reallocated to other schemes

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Lighting Improvement Works - (7621)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WP96	Various	Various Streets	Various Streets - LED Replacement Works	99 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Capital - Timber Route Improvements - (7652)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WX98	B9009	Dufftown-Auchbreck (Glen Rinnes) Road	South of Bregach (Ph.2) - Edge Strengthening (Potential 70% funded by STTS)	1 99	Work Cancelled	Funding not approved by STTS
WX99	B9103	Lossie-Sheriffston-Orton-Mulben Road (West)	Between Innes Canal Pumping Strn and Bailiesland Farm (east & west channels) - Edge strengthen (prior to S/D) (Potential 70% funded by STTS)	4 99	Construction Complete	
WY00	C1H	Dufftown-Maggielknockater (Kininvie) Road	U77H junction - Resurface, including drainage (Potential 70% funded by STTS)	1 99	Work Cancelled	Funding not approved by STTS
WY01	C3E	Elgin-Pluscarden-Rafford Road	Jct C29E Westwards - Edge strengthening (Potential 70% funded by STTS)	5 99	Construction Complete	
WY02	C3E	Elgin-Pluscarden-Rafford Road	Hazelbank to Whitetree Access - Provide 4 no Passing Places (Potential 70% funded by STTS)	5 99	Construction Complete	
WY03	C5H	Edingight-Bogmuchals-Brodiesford Road	From Jct U22H downhill - Surface Dress (R/C 2017) (Potential 70% funded by STTS)	2 99	Construction Complete	
WY05	C7L	Craibstone-Fordyce (Hoggie) Road	Between Mid Skeith and Craibstone - Construct new passing places and edge strengthening (Potential 70% funded by STTS)	2 99	Work Cancelled	Funding not approved by STTS
WY06	C9E	Brodie-Muirside-Kintessack Road	Near Snab of Moy to C7E - Surface dress (R/C'17) (Potential 70% funded by STTS)	8 99	Construction Complete	
WY07	C11E	Darnaway-Tilliglens-Relugas Road	Daltulich Bridge Brae - Recycle (Potential 70% funded by STTS)	8 99	Construction Complete	Resurfaced, using additional funding
WY08	C11E	Darnaway-Tilliglens-Relugas Road	Relugus to Old Manse - Recycle (Potential 70% funded by STTS)	8 99	Construction Complete	
WY09	C11E	Darnaway-Tilliglens-Relugas Road	200m north of Wester Tilliglens to A940 - Recycle (Potential 70% funded by STTS)	8 99	Construction Complete	
WY10	C11E	Darnaway-Tilliglens-Relugas Road	Dounduff Farm to Dounduff Lodge - Recycle (Potential 70% funded by STTS)	8 99	Construction Complete	
WY11	C12E	Hatton-Dallas-Branchill Road	Craigmill House to Dallas Lodge - Surface dress (R/C'17) (including E/S section) (Potential 70% funded by STTS)	1 99	Construction Complete	
WY12	C13E	Dallas-Knockando Road	Immediately north of Yellowbog Bridge - Repair landslip (west verge) (Potential 70% funded by STTS)	1 99	Construction Complete	
WY13	C13E	Dallas-Knockando Road	Bridge of Strondow towards Pitchaish - Surface dress (R/C'17) (Potential 70% funded by STTS)	1 99	Construction Complete	
WY14	U13E	Forgiehill Road	275m west of A96(T) - Construct new passing place (Potential 70% funded by STTS)	4 99	Construction Complete	
WY15	U13E	Forgiehill Road	Upper Ryeriggs to B9016 - Surface Dress (R/C 2017) (Potential 70% funded by STTS)	4 99	Construction Complete	
WY16	U77H	Brawlands Road	At forestry load points - Improve drainage (Potential 70% funded by STTS)	1 99	Construction Complete	
WY17	U89E	Halfdavocho Road	Easter Greens to Tomnamoon - Recycle (Potential 70% funded by STTS)	8 99	Construction Complete	
WY18	U89E	Halfdavocho Road	From Wester Brylack to Phorp - Recycle (Potential 70% funded by STTS)	8 99	Construction Complete	
WY19	U89E	Halfdavocho Road	From junction near Half Davocho Schoolhouse to junction to Wester Brylack - Recycle (Potential 70% funded by STTS)	8 99	Construction Complete	
WY20	U105E	Garrowslack Road	Garrowslack to Wester Hillside Farm - Surface Dress (R/C'17) (Potential 70% funded by STTS)	5 99	Construction Complete	
WY21	U109aH	Marypark Phones Road	From B9138 to Burnside - Resurface including shaping (Potential 70% funded by STTS)	1 99	Work Cancelled	Funding not approved by STTS
WY22	U136E	Whiteacen Road	Whole Road - Surface dress (R/C'17) (Potential 70% funded by STTS)	1 99	Construction Complete	
WY23	n/a	Mosstodloch	Garmouth Road (B9015) (Ind. Est. to Timber Yard Access) - Kerb / edge strengthen (west channel) (Potential 70% funded by STTS)	4 99	Work Cancelled	Funding not approved by STTS
WY24	n/a	Urquhart	Main Street (U30E) (Pumping Station to near The Willows) - Surface dress (R/C'17) (Potential 70% funded by STTS)	4 99	Construction Complete	Funded 100% by MC, not an STTS funded scheme

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Revenue - Drainage & Other Works - (7503)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WX91	Various	Various Roads	Various Streets - Drainage Asset Investigations including CCTV and Jetter works. Various locations (East & West)	99 99	Construction Complete	

Environmental Services

Roads Maintenance - Capital & Revenue Programme 18/19

Progress Report - as at 22/04/2019

Revenue - Car Park Works - (7000)

Job No	Road No	Road / Burgh	Description	Ward	Progress	Comments
WX92	n/a	Elgin	Batchen Lane (Car Park - Multi-storey) - Lighting Testing	7 99	Work Cancelled	
WX93	n/a	Elgin	St Giles Centre (Car Park) - Electrical Repair works	7 99	Work Cancelled	
WX94	n/a	Elgin	St Giles Centre (Car Park) - Repaint step nosings	7 99	Construction Complete	Part complete / carried forward to 19/20
WY28	n/a	Elgin	Concrete Repairs to Ramps	7 99	Construction Complete	
WX95	n/a	Forres	Leys Road (Car Park) - Planters	8 99	Construction Complete	
WX96	Various	Various Streets	Various Car Parks in Elgin - New ticket machines; track works	6 7	Work Cancelled	Funding non longer required